

EXHIBIT C

CONSTRUCTION SCHEDULE

**Black Canyon Hydroelectric Project
FERC No. 14110**

TABLE OF CONTENTS

1.0 PROJECT SCHEDULE OF NEW DEVELOPMENT 1

LIST OF FIGURES

No table of figures entries

LIST OF TABLES

Table 1 – Project construction milestones. 1
Table 2 – Instream work milestones. 1
Table 3 – Underground work milestones..... 1

ACRONYMS AND ABBREVIATIONS

amsl	above mean sea level		
cfs	cubic feet per second		
RM	river mile		
GWh	gigawatt hours		
MW	megawatt		
kV	kilovolt		

1.0 PROJECT SCHEDULE OF NEW DEVELOPMENT

The following table presents the schedule and milestones planned for construction.

Table 1 – Project construction milestones.

Milestone	Start	End
Clearing and Grubbing – Intake Site, Temporary Staging Areas, Tunnel Boring Portal	6/1/18	6/30/18
Tunnel Boring	7/1/18	1/31/19
Vertical Shaft Drilling	7/1/18	10/1/18
Cofferdam construction	7/16/18	8/31/18
Diversion and Intake Structure	8/1/19	9/30/19
Build Powerhouse, Install Turbine and Penstock	5/1/19	6/30/19
Build Substation and Transmission Line	7/1/19	9/31/19
Install Switchgear and Control	7/1/19	7/31/19

1.1 In-stream Work

In-stream work would occur after the spring spawning period. Construction of the diversion, intake, and coffer dam would be completed July through August of 2018.

Table 2 – Instream work milestones.

Milestone	Start	End
Cofferdam construction	7/16/18	8/31/18
Diversion and Intake Structure	8/1/19	9/30/19

1.2 Underground Work

Underground work would include vertical shaft drilling, powerhouse construction, and tailrace tunnel boring. Tunnel boring would begin in June 2018 and is expected to be completed in January 2019. Vertical shaft drilling would begin in June 2019 and is expected to be completed in October 2019. The powerhouse would be built in the vertical shaft in May 2019.

Table 3 – Underground work milestones.

Milestone	Start	End
Tunnel Boring	7/1/18	1/31/19
Vertical Shaft Drilling	7/1/18	10/1/18
Powerhouse, Turbine and Penstock	5/1/19	6/30/19
Install Switchgear and Control	7/1/19	8/31/19